

DRILL STEM TEST RECORD
NO. 1, ZEPHYRUS L. CRANE

Drill Stem Test No. 1 - 9669-9795. Facker failed.

Drill Stem Test No. 2 - 12,200-12,319: 2000' water cushion,
3/4" bottom choke, 1/2" top choke, 30 minute initial closed in
pressure; open 115 minutes, strong blow of air, oil and gas cut
water cushion to the surface in 77 minutes, oil and gas cut mud
in 102 minutes; clean oil in 105 minutes. Flowed an estimated
25 BOPH to pits for 10 minutes. Recovered out 105 barrels of oil
to tanks. Recovered 276' of oil and gas cut drilling mud, no water.

30 min. ICIP	48250
60 min. ICIP	47800
hydrostatic in	57650
hydrostatic out	59200
Initial Flow	19450
Final flow	39550