

<u>Date</u> <u>1960</u>	<u>Depth</u>	
11-11	11,082	Drilled 143'. Vis. 37, wt 8.9, wl 5.8, cake 5/32
11-12	11,157	Drilled 75'. Vis. 41, wt. 8.9, wl 8.0, cake 2/32
11-13	11,201	Drilled 44'. Vis. 42, wt. 8.9, wl 9.5, cake 2/32. On DST #2.
11-14	11,257	DST #2. Drilled 56'. Vis. 40, wt 8.8, wl 10, cake 2/32
11-15	11,380	Drilled 131'. Vis 38, wt 8.9, wl 3.0, cake 4/32
11-16	11,484	Drilled 96'. Vis. 38, wt. 8.9, wl 3.3, cake 4/32, 12% oil
11-17	11,592	Drilled 108'. Vis 38, wt 8.9, wl 3.2, cake 4/32, 14% oil
11-18	11,702	Drilled 110'. Vis 45, wt. 9.0, wl 3.2, cake 3/32
11-19	11,784	Drilled 82'. Vis. 41, wt. 9.0, wl 3.2, cake 3/32
11-20	11,838	Drilled 54'. Vis 42, wt. 9.0, wl 2.7, cake 2/32
11-21	11,925	Drilled 87'. Vis 42, wt 9.0, wl 2.7, cake 2/32
11-22	11,986	Drilled 61'. Vis. 40, wt 9.0, wl 2.5, cake 3/32, 12% oil
11-23	12,066	Drilled 80'. Vis. 42, wt. 9.0, wl 2.2, cake 2/32, 11% oil
11-24	12,136	Drilled 70'. Vis. 42, wt. 9.0, wl 2.2, cake 2/32
11-25	12,222	Drilled 86'. Vis 55, wt. 9.0, wl 10, cake 2/32, 11% oil
11-26	12,287	Drilled 65'. Vis. 55, wt. 9.0, wl 9.0, cake 2/32
11-27	12,353	Drilled 66'. Vis 52, wt. 9.0, wt 8.4, cake 2/32, 9% oil
11-28	12,454	Drilled 101'.
11-29	12,477	Drilled 23'. Vis. 62, wt. 9.0, wt 6.7, cake 2/32. On DST #3
11-30	12,515	Drilled 38'. Vis. 115, wt. 9.0, wl 4.2, cake 2/32. On DST #4
12-1	12,555	Drilled 40'. Vis 90, wt 9.0, wl 4, cake 2/32. Prep to test DST #5
12-3	12,555	Drilled 0'. Vis. 98, wt 9.0, wl 5.6, cake 2/32, Ran DST #7. Running logs
12-2	12,555	Drilled 0'. Packer failed on DST #5. On DST #6
12-4	12,565	
	TD	Set plug No. 1, 12,565-12,450, 50 sax; Plug No. 2, 11,150-11,020', 50 sax; Plug No. 3, 9,350'-9,230', 50 sax; Plug No. 4, 5,100'-4,900' with 100 sax. Plugged and abandoned. Rig released 3:30 PM 12-4-60.

