

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL
	GAS
PRODUCTION OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS HOBBS OFFICE OCC

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company Nearburg & Ingram		Address P. O. Box 1757 - Roswell, New Mexico	
Lease Midhurst	Well No. 2	Unit Letter F	Section 35
Township 12-S		Range 37-E	
Date Work Performed See below	Pool Undesignated	County Lea	

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

5/ 1/61 Drilled to total depth of 12,230'.

5/ 5/61 Set 361 jts (12,245.55') of 5-1/2" casing @ 12,230' as follows:

60 jts, 17#, P-110, LT&C -- 2534.79'
 200 jts, 17#, N-80, LT&C -- 6425.44'
 101 jts, 17#, N-80, Buttress -- 3285.32'

Cemented above casing w/800 sx Inferno w/2% gel.

W.O.C. - 24 hrs.

5/ 6/61 Tested casing & shoe w/1000# for 30 minutes - held O.K.

Witnessed by M. L. Hall	Position Toolpusher	Company Great Western Drilling Co.
-----------------------------------	-------------------------------	--



FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval			Producing Formation(s)	

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION		I hereby certify that the information given above is true and complete to the best of my knowledge.	
Approved by 	Name 		
Title Engineer District W	Position Clerk		
Date MAY 11 1961	Company Nearburg & Ingram		