

DRILL STRING TEST

HOWARD HUNT NO. 2

DST #1

9285' - 9365'. Open 2 hrs. and 30 minutes, gas to surface in 25 minutes. Recovered 120' drilling mud, 1360' free oil, 200' heavy oil and gas cut mud. Flowing pressure 60-500#, 20 minute shut in pressure 3140#. Temp. survey 1760. Hyd. pressure 1100# in and out.

DST #2

9962' - 10,022'. Open 2 hrs. and 45 minutes, weak blow increasing to strong in 1 hr. and 15 minutes. Gas to surface 2 hrs. and 40 minutes. Recovered 180' heavy gas slightly oil cut mud, 160' free oil, 20' slightly brackish water. Flowing pressure 50-110#. Shut in pressure 2430# in 20 minutes.

DST #3

10,675' - 10,745'. Tool open 2 hrs. and 45 minutes. Weak blow increasing to strong in 45 minutes. Recovered 20' drilling mud. No shows. Strong blow through out test. Flowing pressure 80%-80#. 20 minute shut in pressure 496#. Hyd. pressure 5190-5090.

DST #4

10,839' - 10,970'. Tool open 3 hrs. Gas to surface in 50 minutes. Recovered 1080' heavy oil and gas cut water blanket, 10' heavy oil and gas cut mud. 1300' free oil. Flowing pressure 640%-990%, 30 minute shut in pressure 1080#.

DST #5

10,970' - 11,067'. Tool open 45 minutes, 1000' water blanket. Weak blow 10 minutes and died. Recovered 1000' water blanket, 15' drilling mud. No shows. Flowing pressure 550-550#. 15 minute shut in pressure 850#.

