

DAILY DRILLING REPORT

Denton North Wolfcamp
Unit #18-1

DENTON NORTH WLFC UNIT #18-1, Denton Wlfc Fld, Lea Co, NM. OBJECTIVE: Convert to WIW. AFE 9304 - Mobil Intr 0.2411952% - Est Cost \$8700. 11,998 TD, 9602 PBTD, Wlfc (9385-9430).

- 12/9/69 MI unit 12/7/69, POH w/ tbg, ran bit and scraper to 9436, POH, test tbg to 5000 psi, ran pkr to 9308, prep acidize.
- 12/10 Treat perms 9385-9430 w/ 1600 gals Xylene, 400 gals 15% FE, 6 gals parasol D and 2 gals Foamex, TP 0, AIR 3.5 BPM, under displ 500 gals, prep swab back.
- 12/11 Attempt to swab back treatment, no fluid in hole.
- 12/12 Acidize perms 9385-9430 w/ 2500 gals FE acid w/ 500# rock salt in 3 stages, TP 0-1700, AIR 5.5 BPM, ISIP 0, flush w/ 7500 gals fr wtr, POH, LD tbg.
- 12/15/69 Ran Baker PC Lok-set pkr on 183 jts 2-3/8 J-55 + 122 jts 2-3/8 N80 CL tbg, set pkr @ 9325 w/ 6000# T, inst'l inj head, compl as WIW. Rel unit @ 7:30 p.m. 12/13/69. Rel to Prod.
DROP FROM REPORT until inj started.

DENTON NORTH WLFC UNIT #18-1, 11,998 TD, 9602 PBTD.

12/26/69 (Dropped from Rpt 12/15/69)

Started inj 12/23/69. As of 12/26/69 inj 1000 BPD on vac. Compl 12/13/69.

FINAL REPORT.