

- DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD.
- 10/24 Finish POH, ran 6" bit on 2 - 4-3/4 DC's and 2-7/8 tbg, drill cat 9247-9294, drill ret @ 9294 & cnt to 9325, SD for nite.
- DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD.
- 10/25 Drill cat from 9325-9385 & cnt stringers 9385-9421, ran bit to 9545, circ hole clean, displ hole w/ lsd oil, SD for nite.
- DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD.
- 10/26 BJ Serv Co spot 500 gals acid @ 9518, POH w/ tbg, DC's & bit, Welex reperforated 7" csg in Wlfc @ 9361-79; 9387-90; 9405-23; 9463-82; & 9493-9518 w/ 1 JSPP, total of 87 holes, ran 2-7/8 tbg to 9138 w/ pkr set @ 9038, BJ Serv displ acid into perfs, BDFP 4500-5000, TTP 5400-5100, AIR 0.25 BPM, ISIP 5050, 10 min 4000, job compl 5:00 p.m. 10/25/72, bled off press, reset end of tbg @ 9362, pkr @ 9292, SD for nite.
- DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD.
- 10/27 S 57 BLO + 8 BAW/10 hrs, 300' FIH, NS of gas, 1 hr sw 1 bbl of fluid, S/O 15% AW, SD for nite. - 3 BLO + 4 BAW.
- DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD
- 10/28 SI 12 hrs, 3000' FIH, sw 3 BLO + 14 BNO + 1 BAW/ 3 hrs, 700' FIH, BJ Ser acidized perfs 9361-9518 w/ 6000 gals 15% NE acid, used 90 RCNBS, TTP 4800-3900-5000#, AIR 6.0 BPM, ISIP 4500#, 10 min 3500#, job compl 3:15 p.m. 10-27-72, F & sw 55 BLO + 15 BAW/ 3 hrs, 1 hr sw 15 bbls, S/O 100% AW, SD for nite. -132 BAW.
- 10/30 Sw & F 80 BNO + 120 BAW/ 11 hrs, 1 hr F 10 bbls fluid on open 2" ck, TP 0-30#, S/O 2% AW, SI 13 hrs, TP 250#, F 98 BNO + 2 BAW/ 8 hrs on 2" ck, TP 0-40#, 1 hr F 12 bbls fluid, S/O 2% AW, SD for nite. -10 BAW.
- DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD
- 10/31 SI 12 hrs, TP 250#, bled off press, pumped 55 BLO down tbg, TP 250-4000#, bled off press to zero, well continue to flow, unseat pkr, kill well w/ 20 BSW down tbg + 100 BSW down csg, POH w/ tbg & pkr, ran ret BP & set @ 1000, SD for nite, prep to change out wellheads.
- DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD.
- 11/1 LD 53 jts 2-7/8 tbg, change out wellheads, inst'l BOP, ret BP @ 1000, ran 3 1/2 OD OP MA jt to 7473, 3 1/2 T. Perfs 7425-28, 3 1/2 OD SN @ 7424, 1 - 4' sub, Baker TA set @ 7418 w/ 19,000# T, 2 1/2 OD SN @ 7417, 253 jts of 2-7/8 tbg, remove BOP, inst'l well head, RD, Rel unit & Rel well to Prod @ 6:30 p.m. 10/31/72. - 150 BLW.
- DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD.
- 11/2 Prep to set PU and run rods. - 150 BLW.
- DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD.
- 11/3 Prep to set PU & run rods. (WO mud). - 150 BLW.
- DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD.
- 11/6 Set PU, running rods and pump. - 150 BLW.