

11/7 DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD.
 Ran 2½ x 1½ x 24' pump, 134 - 3/4, 80 - 7/8, 82 - 1" rods
 to SN @ 7660 (Correction), finish connecting elec, prep to
 POP. - 150 BLW.

11/8 DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD
 P 29 BNO + no wtr/ 6 hrs. -150 BLW.

11/9 DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD.
 P 6 BNO + 36 BLW/18 hrs, well off. - 114 BLW.

11/10 DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD.
 Shook up pump, P 34 BNO + 1 BLW/6 hrs. - 113 BLW.

11/13 DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD.
 P 557 BNO + 45 BLW/72 hrs. - 68 BLW.

11/14 DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD.
 P 213 BNO + 6 BLW/24 hrs. - 625 BLW.

11/15 DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD.
 P 217 BNO + 6 BLW/24 hrs, 5700' FIH. - 56 BLW (Corr).

11/16 DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD.
 P 207 BNO + 12 BLW/24 hrs. - 44 BLW.

11/17 DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD
 P 226 BNO + 12 BLW/ 24 hrs. -32 BLW.

11/20 DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD
 P 774 BNO + 22 BLW/ 3 days. -10 BLW.

11/21 DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD
 P 258 BNO + 6 BLW/ 24 hrs. -4 BLW to rec.

11/22 DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD
 P 260 BNO + 4 BLW + 3 BSW/ 24 hrs.

11/27 DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD.
 P 798 BNO + 60 BSW/3 days.

11/28/72 DENTON NORTH WLFC UNIT TR 19 #8, 12,699 TD.
 NM OCC POT: P 244 BNO + 50 BSW/24 hrs, 11 - 1½ x 120 SPM,
 POTENTIAL GOR 77/1, Grav 44 @ 60, Allow 244 BOPD (NP), Top 275,
 Cap 244, Compl 10/27/72. Recompletion.
FINAL REPORT.