

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Gulf Oil Corporation - Box 2167, Hobbs, N. M.  
(Address)

LEASE J. W. Houston WELL NO. 1 UNIT J S 19 T 12-S R 38-E  
DATE WORK PERFORMED Dec. 4-10, 1955 POOL Undesignated

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off  
☐ Beginning Drilling Operations ☐ Remedial Work  
☐ Plugging ☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Ran 131 Jts and cut jt (4486') 8-5/8" OD 32# Gr J-55 SS casing. Set and cemented at 4499' with 1800 sacks 8% Gel and 150 sacks Neat on bottom. Plug at 4433'. Maximum pressure 1000#. Circulated approximately 125 sacks cement. Job complete by B J 3:40PM 12-4-55.

After waiting over 100 hours (repairing drawworks) tested 8-5/8" casing with 1000# for 30 minutes. There was no drop in pressure. Drilled cement plug from 4433-4499'. Tested below casing shoe with 1000# for 30 minutes. No drop in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_  
Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_  
Perf Interval (s) \_\_\_\_\_  
Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		

(Company)

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name [Signature]  
Title \_\_\_\_\_  
Date \_\_\_\_\_

Name [Signature]  
Position Area Supt. of Prod.  
Company Gulf Oil Corporation