

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS  
(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Gulf Oil Corporation - Box 2167, Hobbs, New Mexico  
(Address)

LEASE Lea State "AV" WELL NO. 4 UNIT F S 19 T 12-S R 38-E  
DATE WORK PERFORMED 7-6 thru 8-57 POOL Gladiola Devonian

This is a Report of: (Check appropriate block)

Results of Test of Casing Shut-off

Beginning Drilling Operations  Remedial Work

Plugging  Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Ran 113 joints (4517') 8-5/8" OD Gr J-55 SS casing. Set and cemented at 4533' with 1840 sacks 4% Gel and 100 sacks Regular Heat Cement. Plug at 4485'. Maximum Pressure 950#. Circulated approximately 50 sacks cement. Job completed 11:15AM 7-6-57.

After waiting over 30 hours, tested 8-5/8" casing with 1000# for 30 minutes. No drop in pressure. Drilled cement plug from 4485-4533'. Tested below casing shoe with 1000# for 30 minutes. No drop in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_  
Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_  
Perf Interval (s) \_\_\_\_\_  
Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

BEFORE AFTER

	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____

RECEIVED

FEB 03 1992

FOR  
HOBBS COUNTY