

☒ Beginning Drilling Operations

☐ Remedial Work

☐ Plugging

☐ Other _____

Detailed account of work done, nature and quantity of materials used and results obtained.

Parker Drilling Company spudded 17-1/2" hole 11:PM 6-27-57

Ran 8 joints (248) 13-3/8" OD 48# Gr J-55 SS casing. Set and cemented at 267' with 400 sacks Regular Neat Cement. Plug at 252'. Maximum Pressure 250#. Circulated approximately 75 sacks cement. Job completed 12:01PM 6-28-57.

After waiting over 24 hours, tested 13-3/8" casing with 1000# for 30 minutes. No drop in pressure. Drilled cement plug from 252-267'. Tested below casing shoe with 400# for 30 minutes. No drop in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. _____ TD _____ PBD _____ Prod. Int. _____ Compl Date _____

Tbng. Dia _____ Tbng Depth _____ Oil String Dia _____ Oil String Depth _____

Perf Interval (s) _____

Open Hole Interval _____ Producing Formation (s) _____

RESULTS OF WORKOVER:

BEFORE

AFTER

Date of Test

Oil Production, bbls. per day

Gas Production, Mcf per day

Water Production, bbls. per day

Gas-Oil Ratio, cu. ft. per bbl.

Gas Well Potential, Mcf per day

Witnessed by _____

(Company)

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name E. J. Fisher
Title Engineer District II
Date JUL 8 1957

Name B. J. Smith
Position Area Supt. of Prod.
Company Gulf Oil Corporation