

ORIGINAL OFFICE DEC 1955

NEW MEXICO OIL CONSERVATION COMMISSION

MISCELLANEOUS REPORTS ON WELLS 11 III 3:50

Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Gulf Oil Corporation - Box 2167, Hobbs, New Mexico
(Address)

LEASE Lee State #474 WELL NO. 5 UNIT 0 S 19 T 12-S R 34-E

DATE WORK PERFORMED 7-6 thru 8-57 POOL Gladiola Devonian

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off

☐ Beginning Drilling Operations

☐ Remedial Work

☐ Plugging

☐ Other _____

Detailed account of work done, nature and quantity of materials used and results obtained.

Ran 108 joints (4516') 8-5/8" OD 24# Gr J-55 SS casing. Set and cemented at 4550' with 1740 sacks 4% Gel and 100 sacks Regular Neat Cement. Plug at 4507'. Maximum Pressure 850#. Completed 12:15PM 7-6-57.

After waiting over 30 hours, tested 8-5/8" casing with 1000# for 30 minutes. No drop in pressure. Drilled cement plug from 4507'-4550'. Tested below casing with 1000# for 30 minutes. No drop in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. _____ TD _____ PBD _____ Prod. Int. _____ Compl Date _____

Tbng. Dia _____ Tbng Depth _____ Oil String Dia _____ Oil String Depth _____

Perf Interval (s) _____

Open Hole Interval _____ Producing Formation (s) _____

RESULTS OF WORKOVER:

BEFORE AFTER

Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____	_____	_____

(Company)

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name E. H. Harker
Title Engineer District 1
Date JUL 12 1957

Name E. J. Taylor
Position Area Supt. of Prod.
Company Gulf Oil Corporation