

DUPLICATE

NEW MEXICO OIL CONSERVATION COMMISSION
Santa Fe, New Mexico

RECEIVED
SEP 23 1953
OIL CONSERVATION COMMISSION

MISCELLANEOUS REPORTS ON WELLS

Submit this report in **TRIPLICATE** to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON RESULT OF TEST OF CASING SHUT-OFF	X	REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON (Other)	

September 22, 1953
(Date)

Hobbs, New Mexico
(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

The Ohio Oil Company
(Company or Operator)

State E-476 "A"
(Lease)

J. C. Crain Drilling Company
(Contractor)

Well No. **1** in the **NW** **NW** **30** $\frac{1}{4}$ of Sec.

T. **12 S**, R. **38 E**, NMPM, **Gladiola** Pool, **Lea** County.

The Dates of this work were as follows:

Notice of intention to do the work (was) (was not) submitted on Form C-102 on _____, 19_____,
(Cross out incorrect words)

and approval of the proposed plan (was) (was not) obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Total Depth 9660' Line. Ran 281 joints of 5-1/2" OD 17#, N-80 casing set @ 9658'. D V tool 8795' to 8798'. Cemented first stage w/235 sacks shoe set cement w/3% gel, pumping pressure 800#, final pressure 1500#. Circulated out estimated 100 sacks. Circulated 6 hrs. Second stage cement w/1200 sacks shoe set cement w/3% gel. Pump pressure 500# to 2000#. Final pressure 3000#. Plug pumped down and D V tool closed @ 3:45 A. M. 9-16-53. Cement did not circulate. Tested casing w/1200# pressure for 30 min. before and after drilling D V tool. Preparing to drill plug and run tubing.

Witnessed by **G. G. Rogers**
(Name)

The Ohio Oil Company
(Company)

Petroleum Engineer
(Title)

Approved:

OIL CONSERVATION COMMISSION

S. G. Stanley
(Name)

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name *D. H. Proctor*
Position **Superintendent**

Representing **The Ohio Oil Company**

Address **Box 2107, Hobbs, New Mexico**

Engineer District 1
(Title)

SEP 24 1953
(Date)