

DUPLICATE

NEW MEXICO OIL CONSERVATION COMMISSION  
Santa Fe, New Mexico



(Form C-103)  
Revised 7/1/52)

MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days of work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

|   |  |   |  |                          |   |
|---|--|---|--|--------------------------|---|
| REPORT ON BEGINNING DRILLING OPERATIONS |  | REPORT ON RESULT OF TEST OF CASING SHUT-OFF |  | REPORT ON REPAIRING WELL |   |
| REPORT ON RESULT OF PLUGGING WELL       |  | REPORT ON RECOMPLETION OPERATION            |  | REPORT ON (Other)        |   |
|   |  |   |  | INSTALL PUMP EQUIP       | X |

October 28, 1953 Hobbs, New Mexico  
(Date) (Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Gulf Oil Corporation (Company or Operator) Lea State "CK" (Lease)  
Ralph Johnson Rig Co. (Contractor), Well No. 1 in the NW 1/4 NW 1/4 of Sec. 35  
T. 14-S, R. 33-E, NMPM, Saunders Pool, Lea County.

The Dates of this work were as follows: October 19-28, 1953

Notice of intention to do the work (was) (crossed out) submitted on Form C-102 on October 9, 1953,  
(Cross out incorrect words)

and approval of the proposed plan (was) (crossed out) obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Installed Vickers Type JV-30400-AV Pumping Unit with 100 HP Electric Motor. Ran 261 jts 7984' of 2-7/8" tubing. Tubing set at 7997', anchor set at 7956', perforations at 7961-7965' and seating nipple at 7892'. Ran Pump & Rods.

Pumped on Oil Conservation Commission test 186 bbls oil, 61 bbls water thru 2-7/8" tubing in 5 hrs 6 x 30' spm. Gas Volume 862.2 GOR 966. Allowable before equipment installation 166 BOPD. Allowable after equipment installation 166 BOPD same as before.

Witnessed by N. B. Jordan (Name) Gulf Oil Corporation (Company) Field Foreman (Title)

Approved: OIL CONSERVATION COMMISSION

*A. J. Stanley*  
(Name)

Engineer District I NOV 3 1953

(Title)

(Date)

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name: *E. Z. Jay*

Position: Area Prod. Supt.

Representing: Gulf Oil Corporation

Address: Box 2167, Hobbs, New Mexico