

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

OFFICE OCC

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company Getty Oil Company - Owner Tidewater Oil Company - Oper.		Address Box 547 Hobbs, New Mexico			
Lease State "K"	Well No. 2	Unit Letter H	Section 27	Township 12S	Range 34E
Date Work Performed 9-9-59	Pool Ranger Lake - Penn		County Lea		

THIS IS A REPORT OF: (Check appropriate block)

- | | | |
|--|--|---|
| <input type="checkbox"/> Beginning Drilling Operations | <input checked="" type="checkbox"/> Casing Test and Cement Job | <input type="checkbox"/> Other (Explain): |
| <input type="checkbox"/> Plugging | <input type="checkbox"/> Remedial Work | |

Detailed account of work done, nature and quantity of materials used, and results obtained.

T.D. 4200' - set 8-5/8" (2500', 24#, & 1693', 32#) J-55 8RT casing at 4193'. Cemented w/ 800 sks., 8% gel, w/ 1/4# flocele/sk. & 200 sks. Regular w/ 1/4# flocele/sk. Top of cement behind 8-5/8" casing at 980' by temperature survey. Tested 8-5/8" w/ 1200# for 30 minutes, with no drop in pressure.

Witnessed by	Original Signed By E. W. HOGUE	Position Field Foreman	Company Tidewater Oil Company
--------------	--	----------------------------------	---


FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION		I hereby certify that the information given above is true and complete to the best of my knowledge.	
Approved by 	Name Original Signed By: H. P. SHACKELFORD		
Title Engineer District 1	Position Area Supt.		
Date SEP 18 1959	Company Tidewater Oil Company		

