

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

HOBBS OFFICE O. C. C.
NEW MEXICO OIL CONSERVATION COMMISSION
Nov 24 11 24 AM '65

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
K-3921	
7. Unit Agreement Name	
-	
8. Farm or Lease Name	
HTA State	
9. Well No.	
1	
10. Field and Pool, or Wildcat	
Hightower, East	
12. County	
Lea	

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	
2. Name of Operator	
Shell Oil Company - Western Division	
3. Address of Operator	
Box 1509 - Midland, Texas	
4. Location of Well	
UNIT LETTER B , 660 FEET FROM THE north LINE AND 1980 FEET FROM THE east LINE, SECTION 36 TOWNSHIP 12-S RANGE 33-E NMPM.	

15. Elevation (Show whether DF, RT, GR, etc.)
4233' D.F.

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Ran 10,320' of 4 1/2" (10.5#, 11.6#, J-55, N-80 & P-110) casing and cemented at 10,335' in two stages. 1st stage: Cemented with 450 sacks Incor Neat. Plug down at 1:21 p.m. (CST), November 17, 1965. Circulated out approximately 50 sacks. 2nd stage: Cemented with 1100 sacks Trinity Lite-Wate. Closed D.V. tool with 2500 psi at 6:15 p.m. (CST), November 17, 1965. Ran temperature survey. Top of cement at 8828'. After WOC 48 hours, tested with 6000 psi for 30 minutes - no pressure drop.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
Original Signed By		
SIGNED R. J. Doubek	TITLE Division Mechanical Engr.	DATE November 22, 1965.
APPROVED BY	TITLE	DATE
CONDITIONS OF APPROVAL, IF ANY:		