

NO. OF COPIES	1
DISTRICT	1
SANITARY	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Dec 28 10 43 AM '65

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
State E-1027

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator	NONE
3. Address of Operator	8. Farm or Lease Name
TEXACO Inc.	State of N. M. "CZ"
9. Well No.	
2	
4. Location of Well	10. Field and Pool, or Wildcat
UNIT LETTER H, 1980 FEET FROM THE North LINE AND 660 FEET FROM	Ranger Lake Penn
THE East LINE, SECTION 14 TOWNSHIP 12-S RANGE 34-E NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
4152' (D. F.)	Lea

### Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

#### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK	<input type="checkbox"/>
TEMPORARILY ABANDON	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

PLUG AND ABANDON	<input type="checkbox"/>
CHANGE PLANS	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

#### SUBSEQUENT REPORT OF:

REMEDIAL WORK	<input type="checkbox"/>	ALTERING CASING	<input type="checkbox"/>
COMMENCE DRILLING OPNS.	<input type="checkbox"/>	PLUG AND ABANDONMENT	<input type="checkbox"/>
CASING TEST AND CEMENT JOB	<input checked="" type="checkbox"/>	OTHER	<input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1708.

Total Depth - 10,385'  
8 5/8" O. D. Casing Cemented at 4193'

Ran 10,374' of 4 1/2" O. D. Casing, 11.60 LB, J-55, NEW, and cemented at 10,385' with 1200 Sx. Trinity Lite Wate, plus 400 Sx. Incor 4% gel. Plug at 10,351'. Job complete 1:00 P. M. December 20, 1965.

Tested 4-1/2" OD casing for 30 minutes with 1500 PSI from 7:30 A.M. to 8:00 A.M. December 22, 1965. Tested O.K. Job complete 8:00 A.M. December 22, 1965.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan G. Elliott Assistant District Superintendent DATE December 27, 1965

APPROVED BY Engineer District 1 DATE DEC 28 1965

CONDITIONS OF APPROVAL, IF ANY: