

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS OFFICE & INC.  
 NOV 18 1 47 PM '65  
 NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
 Supersedes Old  
 C-102 and C-103  
 Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
State E-1027	

**SUNDRY NOTICES AND REPORTS ON WELLS**  
 (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
 USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.		8. Farm or Lease Name State of N. M. "CZ"
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico		9. Well No. 2
4. Location of Well UNIT LETTER <u>H</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>14</u> TOWNSHIP <u>12-S</u> RANGE <u>34-E</u> NMPM.		10. Field and Pool, or Wildcat Ranger Lake Penn
15. Elevation (Show whether DF, RT, GR, etc.) 4152' (D. F.)		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
 NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Total Depth - 4193'  
 11 3/4" O. D. Casing Cemented at 360'

Ran 4179' of 8 5/8" O. D. Casing, 24.00 LB, J-55, NEW, and cemented at 4193' with 1100 Sx. Trinity Lite Wate, plus 200 Sx. Class "C" neat. Plug at 4161'. Job complete 11:45 P. M. November 16, 1965.

Tested 8 5/8" O. D. Casing for 30 minutes with 1000 P. S. I. from 12:00 Mid-Night to 12:30 A. M. November 18, 1965. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 1000 P. S. I. from 1:30 A. M. to 2:00 A. M. November 18, 1965. Tested O. K. Job complete 2:00 A. M. November 18, 1965.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District Superintendent DATE November 18, 1965

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: