

| | |
|------------------------|--|
| NO. OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | |

HOBBS OFFICE O.C.C.
NEW MEXICO OIL CONSERVATION COMMISSION

MAR 22 9 54 AM '66

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

| |
|--|
| 5a. Indicate Type of Lease |
| State <input checked="" type="checkbox"/> Fee <input type="checkbox"/> |
| 5. State Oil & Gas Lease No. |
| State - B-11264 |

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

| | |
|--|--------------------------------|
| 1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/> | 7. Unit Agreement Name |
| 2. Name of Operator | NONE |
| 3. Address of Operator | 8. Farm or Lease Name |
| TEXACO Inc. | State of N.M. "BY"NCT-1 |
| 4. Location of Well | 9. Well No. |
| UNIT LETTER <u>A</u> , <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>990</u> FEET FROM | 10. Field and Pool, or Wildcat |
| THE <u>East</u> LINE, SECTION <u>35</u> TOWNSHIP <u>13-S</u> RANGE <u>33-E</u> NMPM. | Lazy "J" |
| 15. Elevation (Show whether DF, RT, GR, etc.) | 12. County |
| 4219' (D. F.) | Lea |

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PULL OR ALTER CASING ☐

OTHER ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOB ☒

OTHER ☐

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Total Depth - 4150'
11 3/4" O. D. Casing Cemented at 367'

Ran 4132' of 8 5/8" O. D. Casing, 32.00 LB, H-40, NEW, and cemented at 4150' with 1300 Sx. Trinity Lite Wate, plus 200 Sx. Incor neat. Plug at 4120'. Job complete 4:30 A. M. March 18, 1966.

Tested 8 5/8" O. D. Casing for 30 minutes with 1000 P. S. I. from 2:30 P. M. to 3:00 P. M. March 20, 1966. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 1000 P. S. I. from 3:30 P. M. to 4:00 P. M. March 20, 1966. Tested O. K. Job complete 4:00 P. M. March 20, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District Superintendent DATE March 22, 1966

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: