

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

HOBBS OFFICE O. C. C.
NEW MEXICO OIL CONSERVATION COMMISSION

MAR 8 2 30 PM '66

Form C-103
 Supersedes Old
 C-102 and C-103
 Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-11264	

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name State of N. M. "BY" NCT-1
3. Address of Operator P. O. Box 728 Hobbs, New Mexico	9. Well No. 2
4. Location of Well UNIT LETTER <u>A</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>990</u> FEET FROM THE <u>East</u> LINE, SECTION <u>35</u> TOWNSHIP <u>13-S</u> RANGE <u>33-E</u> NMPM.	10. Field and Pool, or Wildcat Lazy "J"
15. Elevation (Show whether DF, RT, GR, etc.) Not Available	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth 367'
 Spudded 15" hole at 12:30 A.M. March 6, 1966

Ran 343' of 11 3/4" OD casing, 42 lb, spiral weld, new, and cemented at 367' with 400 SX Incor neat with 1 1/2" Cachl. Plug at 337', Cement circulated. Job complete 5:30 P.M. March 6, 1966.

Tested 11 3/4" OD casing for 30 minutes with 600 psi from 9:00 P.M. to 9:30 P.M. March 7, 1966. Tested O.K. Drilled cement plug and retested for 30 minutes with 600 psi from 10:30 P.M. to 11:00 P.M. March 7, 1966. Tested O.K. Job complete 11:00 P.M. March 7, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Don Gillett TITLE Asst. Dist. Supt. DATE March 8, 1966

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: