

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

SEP 28 11 25 AM '65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. State - 9-9247

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name St. M. M. "DA" NCC-1
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico	9. Well No. 1
4. Location of Well UNIT LETTER D 810 FEET FROM THE West LINE AND 660 FEET FROM THE North LINE, SECTION 14 TOWNSHIP 12-S RANGE 34-E NMPM.	10. Field and Pool, or Wildcat Ranger Lake (Penn)
15. Elevation (Show whether DF, RT, GR, etc.) 4166' (D. F.)	12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 10,400'  
8 5/8" O. D. Casing Cemented at 4200'

Ran 10,388' of 2 7/8" O. D. Casing, 6.50 LB, J-55, NEW, and cemented at 10,400' with 200 Sx. Trinity Lite Wate with FRA, 1150 Sx. Trinity Lite Wate, plus 200 Sx. Class "C" Cement with 4% gel. Plug at 10,370'. Job complete 3:20 A. M. September 23, 1965.

Tested 2 7/8" O. D. Casing for 30 minutes with 1500 P. S. I. from 12:15 P. M. to 12:45 P. M. September 24, 1965. Tested C. K. Job complete 12:45 P. M. September 24, 1965.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. E. Morgan TITLE Assistant to the District Superintendent DATE September 27, 1965

APPROVED BY W. E. Morgan TITLE Superintendent DATE 10/1/65

CONDITIONS OF APPROVAL, IF ANY: