

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

MAY 2 10 11 AM '66

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
State -E- 1027

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator	NONE
3. Address of Operator	8. Farm or Lease Name
TEXACO Inc.	State of N. M. "CZ"
9. Well No.	
3	
4. Location of Well	10. Field and Pool, or Wildcat
UNIT LETTER B 710 FEET FROM THE North LINE AND 2030 FEET FROM	Ranger Lake Penn
THE East LINE, SECTION 14 TOWNSHIP 12-S RANGE 34-E NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
4167' (D. F.)	Lea

18. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Total Depth - 10,350'  
8 5/8" O. D. Casing Cemented at 4200'

Ran 10,329' of 4 1/2" O. D. Casing, 11.60 LB, J-55, NEW, and cemented at 10,350' with 800 Sx. Trinity Lite Wate, and 400 Sx. Incor neat. Plug at 10,316'. Job complete 3:30 P. M. April 27, 1966.

Tested 4 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 10:00 A. M. to 10:30 A. M. April 29, 1966. Tested O. K. Job complete 10:30 A. M. April 29, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED	TITLE	DATE
	Assistant District	May 2, 1966
APPROVED BY	TITLE	DATE
Dan Gillett	Superintendent	
CONDITIONS OF APPROVAL, IF ANY:		