

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS OFFICE O.C.C.
NEW MEXICO OIL CONSERVATION COMMISSION
APR 6 10 53 AM '66

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. State -E- 1027

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name None
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name State of N. M. "CZ"
3. Address of Operator P. O. Box 728, Hobbs, New Mexico	9. Well No. 3
4. Location of Well UNIT LETTER B 710 FEET FROM THE North LINE AND 2030 FEET FROM THE East LINE, SECTION 14 TOWNSHIP 12-S RANGE 34-E NMPM.	10. Field and Pool, or Wildcat Ranger Lake Penn
15. Elevation (Show whether DF, RT, GR, etc.) 4167' (DF)	12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH - 4200'
11-3/4" OD Casing Cemented at 334'

Ran 4175' of 8-5/8" OD casing 32# H-40 Smls new and cemented at 4200' with 1100 sx Trinity Lite Wate and 200 sx Incor. Plug at 4168' Job complete 8:45 pm March 25, 1966.

Tested 8-5/8" OD casing for 30 minutes with 1100 psi from 8:45 pm to 9:15 pm March 26, 1966
Tested OK. Drilled cement plug and re-tested for 30 minutes with 1100 psi from 9:45 pm to 10:15 pm March 26, 1966. Tested OK. Job complete 10:15 pm March 26, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Asst. Dist. Supt DATE April 5, 1966

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: