

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	State - B-11264

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name N. M. "BY" State NCT-2
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico	9. Well No. 1
4. Location of Well UNIT LETTER <u>N</u> <u>990</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>35</u> TOWNSHIP <u>13-S</u> RANGE <u>33-E</u> NMPM.	10. Field and Pool, or Wildcat Lazy "J" Penn
15. Elevation (Show whether DF, RT, GR, etc.) 4226' (D. F.)	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 9950'
8 5/8" O. D. Casing Cemented at 4150'

Ran 9927' of 4 1/2" O. D. Casing, 11.60 LB, J-55, NEW, and cemented at 9950' with 500 Sx. Trinity Lite Water Cement, plus 300 Sx. Incor neat with 4% gel. Plug at 9915'. Job complete 9:10 A. M. August 22, 1966.

Tested 4 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 8:00 A. M. to 8:30 A. M. August 27, 1966. Tested O. K. Job complete 8:30 A. M. August 27, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District Superintendent DATE August 29, 1966

APPROVED BY [Signature] TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: