

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	State - B-9385

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name N. M. "AN" State
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico	9. Well No. 10
4. Location of Well UNIT LETTER <u>E</u> 1980 FEET FROM THE <u>North</u> LINE AND 660 FEET FROM THE <u>West</u> LINE, SECTION <u>22</u> TOWNSHIP <u>14-S</u> RANGE <u>33-E</u> NMPM.	10. Field and Pool, or Wildcat Saunders
15. Elevation (Show whether DF, RT, GR, etc.) 4219' (D. F.)	12. County Lea

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1708.

Total Depth - 10,060'  
8 5/8" O. D. Casing Cemented at 4120'

Ran 10,059' of 4 1/2" O. D. Casing, 11.60 LB, NEW, N-80, and cemented at 10,060' with 200 Sx. Trinity Lite Wate, 600 Sx. Trinity Lite Wate neat cement, and 300 Sx. Class "C" 4% gel. Plug at 10,027'. Job complete 3:15 P. M. October 10, 1966.

Tested 4 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 11:00 A. M. to 11:30 A. M. October 12, 1966. Tested O. K. Job complete 11:30 A. M. October 13, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District DATE October 13, 1966

Dan Gillett

Superintendent

APPROVED BY [Signature] TITLE BY: ERIC E. [Signature] DATE [Signature]

CONDITIONS OF APPROVAL, IF ANY:

ENGINEER DISTRICT