

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Nov 1 11 58 AM '66

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
7. Unit Agreement Name	
8. Farm or Lease Name	
Wilbo "A"	
9. Well No.	
1	
10. Field and Pool, or Wildcat	
Wildcat	
12. County	
Lea	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	2. Name of Operator
EASON OIL COMPANY	3. Address of Operator
c/o Cima Capitan, Inc., Box 1343, Artesia, New Mexico	4. Location of Well
UNIT LETTER <u>C</u> , <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>22</u> TOWNSHIP <u>13S</u> RANGE <u>22E</u> <u>33</u> NMPM.	15. Elevation (Show whether DF, RT, GR, etc.)
GR 4235	

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded at 6:00 A.M., 29 October 1966. Drilled 352 feet 17 1/2" hole. Ran 10 joints 13 3/8" 48# H-40 ST & C Lone Star Casing (1200# test) - 324.00'. Landed 24 feet below KB (Permanent Datum). Used Weatherford Guide Shoe. Bottom of Guide Shoe at 350'. Cemented w/360 SX Incor w/2% Ca Cl. (Dowell). Plug down 8:00 P.M. 29 October 1966. Left 20' cement in pipe. Full return of cement to surface. W.O.C. 27 hours. Tested casing and BOP's to 500 Psi. Held O.K. Drilled out at 11:00 P.M., 30 October 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Engineer DATE 31 Oct 66

APPROVED BY [Signature] TITLE  DATE

CONDITIONS OF APPROVAL, IF ANY: