

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS OFFICE O. C. C.
NEW MEXICO OIL CONSERVATION COMMISSION

Nov 28 2 50 PM '66

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
State - B-9380

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator	NONE
3. Address of Operator	8. Farm or Lease Name
TEXACO Inc.	N. M. "AQ" State NCT-11
4. Location of Well	9. Well No.
UNIT LETTER <u>J</u> , <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM	10. Field and Pool, or Wildcat
THE <u>East</u> LINE, SECTION <u>3</u> TOWNSHIP <u>14-S</u> RANGE <u>33-E</u> NMPM.	Lazy "J" Pennsylvanian
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
Not Available	Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PULL OR ALTER CASING ☐

OTHER ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOB ☒

OTHER ☐

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 4150'
11 3/4" O. D. Casing Cemented at 376'

Ran 4138' of 8 5/8" O. D. Casing, 24.00 LB, J-55, NEW, and cemented at 4150' with 1200 Sx. Trinity Lite Wate, plus 100 Sx. Class "C" neat cement. Plug at 4113'. Job complete 3:45 A. M. November 19, 1966.

Tested 8 5/8" O. D. Casing for 30 minutes with 1500 P. S. I. from 5:15 A. M. to 5:45 A. M. November 20, 1966. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 1500 P. S. I. from 7:00 A. M. to 7:30 A. M. November 20, 1966. Tested O. K. Job complete 7:30 A. M. November 20, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED San Gillett TITLE Assistant District Superintendent DATE November 21, 1966

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: