

71400000

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

NEW MEXICO OIL CONSERVATION COMMISSION

DEC 27 7 58 PM '66

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. State - B-9560

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name N. M. "BC" State NCT-1
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico	9. Well No. 3
4. Location of Well UNIT LETTER <u>K</u> , <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1651</u> FEET FROM THE <u>West</u> LINE, SECTION <u>14</u> TOWNSHIP <u>14-S</u> RANGE <u>33-E</u> NMPM.	10. Field and Pool, or Wildcat Saunders
15. Elevation (Show whether DF, RT, GR, etc.) 4204 (D. F.)	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 10,045'  
8 5/8" O. D. Casing Cemented at 4150'

Ran 10,027' of 4 1/2" O. D. Casing, 11.60 LB, J-55, NEW, and cemented at 10,045' with 800 Sx. Trinity Lite Wate, and 300 Sx. Incor 4% gel. Plug at 10,009'. Job complete 5:30 P. M. December 20, 1966.

Tested 4 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 10:45 A. M. to 11:15 A. M. December 22, 1966. Tested O. K. Job complete 11:15 A. M. December 22, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District Superintendent DATE December 23, 1966

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY: