

HOBBS OFFICE O. C. C.  
NEW MEXICO OIL CONSERVATION COMMISSION

Nov 30 10 49 AM '66

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
State - B-9560	

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name N. M. "BG" State NCT-1
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico	9. Well No. 3
4. Location of Well UNIT LETTER <u>K</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1651</u> FEET FROM THE <u>West</u> LINE, SECTION <u>14</u> TOWNSHIP <u>14-S</u> RANGE <u>33-E</u> NMPM.	10. Field and Pool, or Wildcat Saunders
15. Elevation (Show whether DF, RT, GR, etc.) Not Available	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 4150'  
11 3/4" O. D. Casing Cemented at 365'

Ran 4146' of 8 5/8" O. D. Casing, 24.00 LB, J-55, NEW, and cemented at 4150' with 800 Sx. Trinity Lite Wate, and 100 Sx. Incor Neat. Plug at 4120'. Job complete 11:45 P. M. November 28, 1966.

Tested 8 5/8" O. D. Casing for 30 minutes with 1000 P. S. I. from 11:45 A. M. to 12:15 P. M. November 29, 1966. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 1000 P. S. I. from 12:45 P. M. to 1:15 P. M. November 29, 1966. Tested O. K. Job complete 1:15 P. M. November 29, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Dan Gillett</u>	TITLE <u>Assistant District</u>	DATE <u>Nov. 30, 1966</u>
APPROVED BY _____	TITLE <u>ORIGINAL &amp; 11</u> <u>SIGNED BY: ERIC T. SUPERINTENDENT</u> <u>ENCLOSURE DISTRICT</u>	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		