

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

MAR 29 3 04 PM '67

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
State - B-9560	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
TEXACO Inc.		N.M. "BG" State NCT-1
3. Address of Operator		9. Well No.
P. O. Box 728 - Hobbs, New Mexico		4
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER E 1980 FEET FROM THE North LINE AND 660 FEET FROM		Saunders
THE West LINE, SECTION 14 TOWNSHIP 14-S RANGE 33-E N.M.P.M.		
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
4212' (D. F.)		Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Total Depth - 4150'
11 3/4" O. D. Casing Cemented at 387'

Ran 4134' of 8 5/8" O. D. Casing, 24.00 LB, NEW, J-55, and cemented at 4150' with 800 Sx. Trinity Lite Wate Cement, plus 100 Sx. Incor neat cement. Plug at 4116'. Job complete 11:20 A. M. March 23, 1967.

Tested 8 5/8" O. D. Casing for 30 minutes with 1000 P. S. I. from 11:15 A. M. to 11:45 A. M. March 24, 1967. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 1000 P. S. I. from 12:45 P. M. to 1:15 P. M. March 24, 1967. Tested O. K. Job complete 1:15 P. M. March 24, 1967.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District Superintendent DATE March 29, 1967

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: