

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

APR 11 1967

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No. ---
7. Unit Agreement Name ---
8. Farm or Lease Name <b>William Sanders</b>
9. Well No. <b>1</b>
10. Field and Pool, or Wildcat <b>Lacy "J" Penn</b>
12. County <b>Los</b>

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator <b>Skelly Oil Company</b>
3. Address of Operator <b>P.O. Box 730, Hobbs, New Mexico</b>
4. Location of Well UNIT LETTER <b>D</b> , <b>660</b> FEET FROM THE <b>North</b> LINE AND <b>660</b> FEET FROM THE <b>West</b> LINE, SECTION <b>1</b> TOWNSHIP <b>14S</b> RANGE <b>33E</b> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) <b>Unknown</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well on April 4, 1967. Set 9 joints (360') of new 11-3/4"OD 31.20# Armo SW SJ R-3 Casing at 373'. Cemented with 400 sacks of cement by pump and plug process. Plug down 6:30 A.M. April 5, 1967. Cement circulated to the surface. WOC 24 hours tested casing to 600# for 30 minutes and tested OK. Drilled plug and tested casing to 600# for 30 minutes and casing shut off tested ok.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <b>(ORIGINAL SIGNED) V. E. Fletcher</b>	TITLE <b>District Superintendent</b>	DATE <b>April 7, 1967</b>
APPROVED BY _____	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		