

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
OG-1516

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name NCT-1 New Mexico 'DM' State
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico 88240	9. Well No. 1
4. Location of Well UNIT LETTER <u>N</u> <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>21</u> TOWNSHIP <u>13-S</u> RANGE <u>33-E</u> NMPM.	10. Field and Pool, or Wildcat Lazy J Pennsylvanian
15. Elevation (Show whether DF, RT, GR, etc.) 4266' (DF)	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth 9900'

8-5/8" OD casing cemented at 4150'.

Ran 9886' of 4-1/2" OD 11.60# J-55 new casing and cemented at 9899' with 800 sx TLW and 300 Sx Class C w/10# salt/sx. Plug at 9867'. Job completed 2:20 PM December 15, 1967.

Tested 4-1/2" OD casing for 30 minutes with 1500 psi from 12:30 to 1:00 PM December 20, 1967. Tested OK. Job completed December 20, 1967.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED H. H. Raymond TITLE District Superintendent DATE December 22, 1967

APPROVED BY TITLE DATE DEC 21 1967

CONDITIONS OF APPROVAL, IF ANY:

