

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K-2950
7. Unit Agreement Name
8. Farm or Lease Name State "32"
9. Well No. 1
10. Field and Pool, or Wildcat Undesignated
12. County Lea

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Cleanout for WIW
2. Name of Operator OLEN F. FEATHERSTONE
3. Address of Operator 236 Petroleum Building, Roswell, New Mexico 88201
4. Location of Well UNIT LETTER L, 1980 FEET FROM THE South LINE AND 660 FEET FROM THE West LINE, SECTION 32 TOWNSHIP 14 S. RANGE 35 E. NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4,038' GR.

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12-4-68 Moved on with reverse circulating unit to commence cleanout of Union's P&A State "32" Well No. 1.  
12-17-68 Drilled to top 8-5/8" at 1,353' with 9-7/8" bit.  
Tripped and went in hole with 6-5/8" bit.  
1-5-69 Cleaned out to 6,100'. Bottom 8-5/8" at 4,600'.  
1-6-69 Ran 4,494' of new 4.5" 9.5# K55 casing and cemented with 50 sacks Class C neat cement.  
1-7-69 WOC.  
1-8-69 Too windy to work.  
1-9-69 Pressure up 1000# for 30 minutes with no pressure loss. Began drilling out about noon.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Charles W. Hickey TITLE General Manager DATE 1-9-69  
(Charles W. Hickey)  
APPROVED BY [Signature] TITLE \_\_\_\_\_ DATE \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY: