

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. 4637
7. Unit Agreement Name
8. Farm or Lease Name Coastal States
9. Well No. 1
10. Field and Pool, or Wildcat Undesignated
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Robert B. Holt
3. Address of Operator 801 First National Bank, Midland, Texas 79701
4. Location of Well UNIT LETTER O 660 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 1 TOWNSHIP 14S RANGE 32E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4282.6 GR

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 7-7/8" hole to 10,047'. Set 10,049' 5 1/2" 17# J-55 & N-80 casing set @ 10,045'. Halliburton cemented w/300 ex. Incor PozMix, 2% Gel, 8# salt p/sx and 3/4 of 1% CFR². Plug down @ 8:00 A.m. 10/19/68. WOC 24 hrs. Tested to 2000 psi for 30 min. Okay

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Robert B. Holt TITLE Operator DATE 10/22/68
APPROVED BY John D. King TITLE SUPERVISOR DISTRICT DATE 10/22/68
CONDITIONS OF APPROVAL, IF ANY: