

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator <b>TOM L. INGRAM</b>		8. Farm or Lease Name <b>Craig "A"</b>
3. Address of Operator <b>P. O. Box 1757, Roswell, New Mexico 88201</b>		9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>H</b> , <b>2310</b> FEET FROM THE <b>North</b> LINE AND <b>330</b> FEET FROM THE <b>East</b> LINE SECTION <b>27</b> TOWNSHIP <b>12S</b> RANGE <b>37E</b> N.M.P.M.		10. Field and Pool, or Wildcat <b>Gladiola Wolfcamp</b>
11. Elevation (Show whether DF, RT, GR, etc.) <b>3890.7</b>		12. County <b>Lea</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Commenced drilling October 12, 1968. Ran 12 joints 13-3/8" 48# H-40 Casing and set at 350' and cemented with 350 sacks of cement plus 2% Cal. Cl. Cement circulated. WOC 24 hrs. Tested shoe to 1000 psi for 30 minutes, held okay.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *Tom L. Ingram* TITLE Operator DATE October 16, 1968

APPROVED BY *J. H. [Signature]* TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: