

Flow Time	1st	Min.	2nd	Min.	Date	2-1-69	Ticket Number	060238 S
Closed In Press Time	1st	Min.	2nd	Min.	Kind of Job	OPEN HOLE	Halliburton District	LOVINGTON
Pressure Readings	Field Office Corrected				Tester	J. O. SMITH	Witness	MR. CHAMBERS
Depth Top Gauge	10120 Ft. No Blanked Off				Drilling Contractor	LEATHERWOOD DRILLING COMPANY DH		
BT. P.R.D. No.	103 12 Hour Clock				Elevation	4101'	Top Packer	10083'
Initial Hydro Mud Pressure	4612 4642				Total Depth	10125'	Bottom Packer	10090'
Initial Closed in Pres.	3065 3093				Interval Tested	10090'-10125'	Formation Tested	Pennsylvania
Initial Flow Pres.	213 201 235 301				Casing or Hole Size	7 7/8"	Casing (Top Perfs. Bot.	-
Final Flow Pres.	277 224 299 374				Surface Choke	Bubble Hose	Bottom Choke	3/4"
Final Closed in Pres.	2131 2218				Size & Kind Drill Pipe	4 1/2" FH	Drill Collars Above Tester	I.D. - LENGTH 2 1/4" x 313'
Final Hydro Mud Pressure	4612 4642				Mud Weight	8.8	Mud Viscosity	33
Depth Cen. Gauge	Ft. Blanked Off				Temperature	142 °F Est. °F Actual	Anchor Size & Length	ID 2 3/4" OD 5 3/4" X
BT. P.R.D. No.	Hour Clock				Depths Mea. From	Ground Level	Depth of Tester Valve	10061' Ft.
Initial Hydro Mud Pres.					Cushion	- Ft.	Depth Back Pres. Valve	- Ft.
Initial Closed in Pres.					Recovered	940' Feet of	drilling mud	Mea. From Tester Valve
Initial Flow Pres.					Recovered	Feet of		
Final Flow Pres.					Recovered	Feet of		
Final Closed in Pres.					Recovered	Feet of		
Final Hydro Mud Pres.					Oil A.P.I. Gravity		Water Spec. Gravity	
Depth Bot. Gauge	10,121 Ft. Yes Blanked Off				Gas Gravity		Surface Pressure	psi
BT. P.R.D. No.	102 24 Hour Clock				Tool Opened	10:00 PM A.M. P.M.	Tool Closed	12:15 AM A.M. P.M.
Initial Hydro Mud Pres.	4639				Remarks Opened tool for 15 minute first flow. Closed			
Initial Closed in Pres.	3100				tool for 60 minute initial closed in pressure.			
Initial Flow Pres.	208 303				Reopened tool for 60 minute final flow with a			
Final Flow Pres.	226 375				weak blow and continued throughout test, found			
Final Closed in Pres.	2219				small leak @ top of drill collars. Closed tool			
Final Hydro Mud Pres.	4639				for 60 minute final closed in pressure.			

FORMATION TEST DATA