

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
K 5920	
7. Unit Agreement Name	
NA	
8. Farm or Lease Name	
STATE	
9. Well No.	
1	
10. Field and Pool, or Wildcat	
Wildcat	
12. County	
Lea	

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Freeport Oil Company
3. Address of Operator 301 First Savings Bldg.
4. Location of Well UNIT LETTER <u>X</u> 2310 FEET FROM THE East LINE AND 1650 FEET FROM THE South LINE, SECTION 11 TOWNSHIP 13 S RANGE 36 E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3947.0 GL

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <u>Ran intermediate 8 5/8" csg.</u> <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

April 5, 1969 - Ran 110 jts. (4504') 8 5/8" 32# & 24# csg. Set @ 4525'. Cemented with 125 sacks Incor + 8% gel and 200 sacks Incor + 2% CaCl<sub>2</sub>. Plug down @ 8:30 p.m. 4/5/69. Estimate top of cement @ 3500'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Don L Sparks</u>	TITLE <u>Division Engineer</u>	DATE <u>4-9-69</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>SUPERVISOR DISTRICT</u>	DATE <u>APR 10 1969</u>
CONDITIONS OF APPROVAL, IF ANY:		