

Lowe-Land No. 1  
Summary of DST's and Production Tests

Production Test #2 (Cont.)

15% NE acid. Swabbed 270 bbls load water and  
San Andres formation water in 20 hours. Set  
Baker cast iron bridge plug on wireline at 5500'.