

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT - A" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator <b>Signal Oil and Gas Company</b>		8. Farm or Lease Name <b>Lowe-Land</b>
3. Address of Operator <b>125 Central Building, Midland, Texas 79701</b>		9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>L</b> , <b>1980</b> FEET FROM THE <b>South</b> LINE AND <b>660</b> FEET FROM THE <b>West</b> LINE, SECTION <b>35</b> TOWNSHIP <b>13-S</b> RANGE <b>38-E</b> NMPM.		10. Field and Pool, or Wildcat <b>Wildcat</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3795 GR</b>		12. County <b>Lea</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

**4-6-69 Drilled 11" hole to 4650'. Cemented 8-5/8" 24 & 32#, J-55 casing at 4650' w/350 sacks Incor 50/50 lite poz 4% Gel & 200 sacks Incor w/5# salt per sack. Cement in place 6:30 p.m. 4-6-69.**

**4-7-69 WOC 18 hours. Cleaned out cement to shoe. Tested 8-5/8" casing to 1000 psi with rig pump. Pressure was held 30 minutes without loss.**

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED D. J. Delany TITLE Division Production Engineer DATE April 8, 1969

APPROVED BY [Signature] SUPERVISOR DISTRICT 4 DATE APR 10 1969

CONDITIONS OF APPROVAL, IF ANY: