

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS OFFICE O. C. C.
NEW MEXICO OIL CONSERVATION COMMISSION

APR 28 8 41 AM '69

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
K-3573	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- Drilling		7. Unit Agreement Name	
2. Name of Operator Amerada Petroleum Corporation		8. Farm or Lease Name State H "A" Unit	
3. Address of Operator P. O. Box 668 - Hobbs, New Mexico		9. Well No. 1	
4. Location of Well UNIT LETTER B 660 FEET FROM THE North LINE AND 1980 FEET FROM East LINE, SECTION 19 TOWNSHIP 14-S RANGE 35-E NMPM.		10. Field and Pool, or Wildcat Wildcat	
15. Elevation (Show whether DF, RT, GR, etc.) 4074' DF 4057' GL		12. County Lee	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud 17-1/2" hole at 1 p.m. 4-19-69. Drilled to total depth of 395'. Ran 12 jts. 13-3/8" OD 48# H-40 casing set at 384'. Cemented with 425 sacks cement w/2% gel. Pumped plug to 330'. Cement circulated. 19-1/2 hrs. WOC. Tested casing for 1/2 hr. with 800#, held OK. Started 12-1/4" hole at 8:30 p.m. 4-20-69.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED  TITLE District Superintendent DATE April 28, 1969

APPROVED BY  TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: