NO. OF COPIES RECEIVED			Form C-103
DISTRIBUTION	1		Supersedes Old
SANTA FE	NEW MEXICO OIL CONSERVATION	COMMISSION	C-102 and C-103
FILE		Commission Section.	Effective 1-1-65
U.S.G.S.		Г	5a. Indicate Type of Lease
			State X Fee
OPERATOR	1		5. State Oil & Gas Lease Nc.
	J		0 G-1516
(DO NOT USE THIS FORM FOR PRO	RY NOTICES AND REPORTS ON WELLS	ERENT RESERVOIR.	
1.			7. Unit Agreement Name
WELL A WELL	OTHER-		
2. Name of Operator			8. Farm or Lease Name
TEXACO Inc.			New Mexico "DM" State
3. Address of Operator			9. Well No. NCT-1
P. O. Box 728 - Hobbs, New Mexico 88240			2
4. Location of Well			10. Field and Pool, or Wildcat
UNIT LETTER 990 FEET FROM THE South Line and 560 FEET FROM			Undesignated
······································		FEET FROM	
THE West LINE SECTION			
THE West LINE, SECTION 21 TOWNSHIP 13-S RANGE 33-E NMPM.			
15. Elevation (Show whether DF, RT, GR, etc.)			12. County
4264 (DR)			Lea
^{16.} Check	Appropriate Box To Indicate Nature of N	otice Report or Othe	er Data
NOTICE OF IN	NTENTION TO:	SUBSEQUENT	
		JOBSEQUENT	REFORT OF.
PERFORM REMED!AL WORK	PLUG AND ABANDON REMEDIAL W		ALTERING CASING
TEMPORARILY ABANDON	COMMENCE D	RILLING OPNS.	PLUG AND ABANDONMENT
PULL OR ALTER CASING	CHANGE PLANS CASING TEST	AND CEMENT JOB	
	OTHER	<u></u>	(
OTHER			
17, Describe Proposed or Completed Op	perations (Clearly state all pertinent details, and give	pertinent dates, including e	stimated date of stating any proposed

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH 4146' 11-3/4" O.D. 42# H-40 casing set @ 363'

Ran 4131' (131 joints) 8-5/8" OD 24#, 28# & 32# casing and set @ 4146'. Cemented w/665 sx. (1480 cubic feet) TLW w/4% gel and 5# gilsonite per sack followed by 200 sx (274 cubic feet) Southwestern Class "C" w/10# salt per sack. Approx. temp. of Class "C" cement slurry - 40°, est. formation temp. - 102", est. Class "C" strength in 16-1/2 hrs. WOC - 2600 psi. Plug @ 4116'. Job complete 11:30 PM, January 22, 1970.

Tested 8-5/8" OD casing w/600# for 30 minutes from 4:00 PM to 4:30 PM, January 23, 1970. Tested OK. Drilled out cement plug and retested w/600# for 30 minutes from 5:00 PM to 5:30 PM, January 23, 1970. Tested OK. Job complete 5:30 PM, January 23, 1970.

18. I hereby certify that the information above is true and complet SIGNED		best of my knowledge and belief. Assistant District Superintendent		DATE January 26, 1970
APPROVED BY CONDITIONS OF APPROVAL, IF ANY:	TITLE		i internationalistic internationalistic i	DATLAN 28 1970