

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
K-5272

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Lone Star Producing Company	8. Farm or Lease Name N. M. (85) State
3. Address of Operator Box 4815, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER J , 1980 FEET FROM THE East LINE AND 1830 FEET FROM THE South LINE, SECTION 28 TOWNSHIP 14 S RANGE 34 E NMPM.	10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.) 4121.2' Ground	12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 11" hole from 410' to 4540'. Set 8-5/8" O.D., 24# and 32#, casing at 4540' and cemented with 400 sacks of HOWCO light cement and 100 sacks of Class C Neat cement. Plug down at 9:15 P.M., April 11, 1970. Installed BOP equipment and waited on cement for 26 hours. Tested BOP and casing with 1500 psi water pressure for 30 minutes with no loss in pressure.

Resumed drilling a 7-7/8" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>C. R. Ramsey</u>	TITLE <u>Dist. Prod. Superintendent</u>	DATE <u>April 14, 1970</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>DISTRICT</u>	DATE <u>1970</u>
CONDITIONS OF APPROVAL, IF ANY:		