

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Major, Giebel & Forster		8. Farm or Lease Name Cities Service State
3. Address of Operator 1126 Vaughn Building, Midland, Texas 79701		9. Well No. 1
4. Location of Well UNIT LETTER M , 660 FEET FROM THE South LINE AND 660 FEET FROM THE West LINE, SECTION 30 TOWNSHIP 13-S RANGE 33-E NMPM.		10. Field and Pool, or Wildcat Baum (Upper Penn)
15. Elevation (Show whether DF, RT, GR, etc.) 4294' GL		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>



17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

7-14-70: Rigged up Abbott Bros. Cable Tool Rig. Spud 16" hole @ 11:30 A.M. 7-14-70.

8-20-70: Ran 12 3/4 - 34# casing to 360' in 16" hole. Cement with 300 sx regular cement. Did not circulate. Ran 1" on outside of casing and cemented w/100 sx. Circulated 10 sx.

8-22-70: Rig down Cable tools. Operations to be suspended until rotary rig moved in. (Note: Mr. L. A. Clements gave approval to set and cement surface pipe at 360' in cable tool hole on August 19, 1970 via telephone.)

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED 	TITLE Engineer	DATE 8-24-70
APPROVED BY 	TITLE SUPERVISOR DISTRICT	DATE AUG 26 1970
CONDITIONS OF APPROVAL, IF ANY:		