

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K-6507
7. Unit Agreement Name -
8. Farm or Lease Name State "35"
9. Well No. 1
10. Field and Pool, or Wildcat Undes. Baum (Up. Penn)
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER -
2. Name of Operator Coastal States Gas Producing Company
3. Address of Operator P. O. Box 235, Midland, Texas 79701
4. Location of Well UNIT LETTER H , 1980 FEET FROM THE north LINE AND 510 FEET FROM THE east LINE, SECTION 35 TOWNSHIP 13S RANGE 32E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4301.7' GR

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☐
OTHER ☐
ALTERING CASING ☐
PLUG AND ABANDONMENT ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

State "35" Well No. 1 was drilled to a depth of 10,000'. The well was plugged back on 9-29-70, 4-1/2" csg was run to 5040' and cemented back to the 8-5/8" csg. The San Andres formation was tested through perfs 4800-4840' and the well did not prove to be an economical producer; therefore, the well was plugged as follows:

1. Set CIBP @ 4750' w/10' cement on top.
2. Out 5-1/2" csg @ 3244' and pulled.
3. Out 8-5/8" @ 1124' and set 24 sx plug @ stub.
4. Set 50 sx plug @ 432'.
5. Set 25 sx plug in top.
6. Installed DHM.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Joe R. Howard TITLE Division Production Manager DATE November 16, 1970
APPROVED BY John W. Rynjan TITLE Geologist DATE MAR 26 1971
CONDITIONS OF APPROVAL, IF ANY: