

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION



Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)		5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
		5. State Oil & Gas Lease No. K-4689
1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-Drilling		7. Unit Agreement Name
2. Name of Operator Amerada Division, Amerada Hess Corporation		8. Farm or Lease Name State BT "R"
3. Address of Operator P. O. Drawer 817 - Seminole, Texas 79360		9. Well No. 1
4. Location of Well UNIT LETTER D 660 FEET FROM THE North LINE AND 660 FEET FROM THE West LINE, SECTION 10 TOWNSHIP 12S RANGE 33E NMPM.		10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.)		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.  
Drilling Contractor- Marcum Drilling Company

Spudded 17-1/2" hole at 3:30 p.m. 4-6-71, and finished drilling to 330' at 8:30 p.m. 4-6-71. Ran 10 jts. 13-3/8" OD 48# csg. set at 327'. Cemented with 300 sacks class "C" cement, cement circulated. Waited 18 hours, tested 13-3/8" OD csg. with 600#, o.k. Started drilling 11" hole from 330' at 7:15 p.m. 4-7-71. Finished 11" hole to 3810' at 8:15 p.m., 4-10-71. Ran 8-5/8" OD 24 and 32# csg. set at 3806'. Cemented with 700 sacks class "C" cement. Ran temp. survey and found top of cement at 2100'. Waited 22-1/2 hours, tested 8-5/8" OD csg. with 1500#, o.k. Started drilling 7-7/8" hole from 3810' at 4:00 p.m., 4-12-71.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNED 	R. J. Brakey	TITLE Region Manager
APPROVED BY 		TITLE SUPERVISOR DISTRICT
CONDITIONS OF APPROVAL, IF ANY:		DATE April 13, 1971
		DATE APR 19 1971

RECEIVED

APR 10 1971

OIL CONSERVATION COMM.  
HOBBS, N. M.