

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-B1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	
2. NAME OF OPERATOR Tom L. Ingram	
3. ADDRESS OF OPERATOR POB 1757, Roswell, New Mexico 88201	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 766' FSL & 554 FWL of Section	
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3827 GR
5. LEASE DESIGNATION AND SERIAL NO. NM-19213-A	
6. IF INSTANT, LAND LOTTER OR TRACT NAME	
7. UNIT AGREEMENT NAME	
8. FARM OR LEASE NAME Trinity	
9. WELL NO. #1	
10. FIELD AND TOL, OR WHATEVER Wildcat	
11. SEC., T., R., OR BLK. AND SUBV. OR AREA Sec. 28, T.2S, R.38E	
12. COUNTY OR PARISH Lea NM	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT	
TEST WATER SHUT-OFF	<input type="checkbox"/>	WATER SHUT-OFF	<input type="checkbox"/>
FRACTURE TREAT	<input type="checkbox"/>	FRACTURE TREATMENT	<input type="checkbox"/>
SHOOT OR ACIDIZE	<input type="checkbox"/>	SHOOTING OR ACIDIZING	<input type="checkbox"/>
REPAIR WELL	<input type="checkbox"/>	(Other)	<input type="checkbox"/>
(Other)	<input type="checkbox"/>	(NOTE: Report results of multiple completion on well completion or recompletion report and log form.)	
PULL OR ALTER CASING	<input type="checkbox"/>		
MULTIPLE COMPLETE	<input type="checkbox"/>		
ABANDON*	<input checked="" type="checkbox"/>		
CHANGE PLANS	<input type="checkbox"/>		

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and pertinent to this work.)*

5/7/75: Drilled to TD 12,320'. Drill stem tested the Devonian as water bearing. Plan to set 100' plug @ 12,200-12,300. Set 100' plug @ 11,000 to 11,100. Will run 5 1/2" csg. to 10,400 and cement with 350 sks. Approval obtained from Mr. Clements (NMOCC) 5/7/75.

18. I hereby certify that the foregoing is true and correct

SIGNED

Tom L. Ingram

TITLE

OPERATOR

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

JIM SIMS
ACTING DISTRICT ENGINEER

APPROVED

MAY 13 1975

JIM SIMS