

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
L-522	
7. Unit Agreement Name	
8. Farm or Lease Name	
State NM-1	
9. Well No.	
1	
10. Field and Pool, or Wildcat	
Undesignated	
12. County	
Lea	

<p align="center">SUNDRY NOTICES AND REPORTS ON WELLS</p> <p align="center"><small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small></p>	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	
2. Name of Operator	
Kewanee Oil Company	
3. Address of Operator	
P. O. Box 3786, Odessa, Texas 79760	
4. Location of Well	
UNIT LETTER <u>C</u> , <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM	
THE <u>West</u> LINE, SECTION <u>27</u> TOWNSHIP <u>14-S</u> RANGE <u>32-E</u> NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.)	
4319' GR	

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

7-20-75 - Spudded with Rotary Tool at 5:00 P.M.

7-21-75 - Drilled 17-1/2" hole to 403' GR. Cemented 13-3/8", K, 48# casing at 401' GR with 425 sacks Class "C" with 2% Calcium Chloride. Circulated 40 sacks. Waited on cement 18 hours. Tested 13-3/8" casing at 600 psi for 30 minutes. No pressure loss.

7-23-75 - Drilling at 480'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>E. J. Stussman</u>	TITLE <u>District Manager</u>	DATE <u>July 23, 1975</u>
APPROVED BY <u>John Runyan</u>	TITLE <u>Geologist</u>	DATE <u>JUL 23 1975</u>
CONDITIONS OF APPROVAL, IF ANY:		