

COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
K-6207	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator R. L. Burns Corp.		8. Farm or Lease Name State '30'
3. Address of Operator 3990 First National Bank Building, Dallas, Texas 75202		9. Well No. 2
4. Location of Well UNIT LETTER <u>B</u> <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>30</u> TOWNSHIP <u>13S</u> RANGE <u>33E</u> NMPM.		10. Field and Pool, or Wildcat <u>Baum - Upper Permian</u>
15. Elevation (Show whether DF, RT, GR, etc.) 4282' GR		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

11/2/76 - Drilled to 425' with 17-1/2" bit. Set 13-3/8" 48# H40 Casing. Cemented with 450 sx Class "C" + 2% CaCl. Circulated 20 sx cement.

11/3/76 - WOC 14 hrs. Nipped up, tested surface casing to 1000# for 30 minutes, held OK.
min WOC 18 hrs

11/8/76 - Drilled to 4050' with 11" bits. Set 8-5/8" 32# K55 Casing. Cemented with 1200 sx Class "H" with 3% Econolite, followed with 350 sx Class "H" with 2% CaCl. Nipped up, tested BOP's and casing to 1000#, held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Production Engineer DATE 11/22/76

Cert. Signed by
Jerry Sexton
Dist. 1, Supv.

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: