

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease State ☐ Fee ☒
5. State Oil & Gas Lease No.
7. Unit Agreement Name
6. Form or Lease Name Austin-Monteith
9. Well No. 1
10. Field and Pool, or Wildcat Und. Austin Miss.
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☐ GAS WELL ☒ OTHER ☐

Name of Operator
Harvey E. Yates Company

Address of Operator
P. O. Box 1933, Roswell, N. M. 88201

Location of Well
UNIT LETTER K 1650 FEET FROM THE South LINE AND 1980 FEET FROM
THE West LINE, SECTION 8 TOWNSHIP 14S RANGE 36E N.M.P.M.

11. Elevation (Show whether DF, RT, GR, etc.)
3965.9' GL

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

REFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
LL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	
		OTHER <u>Move in RR, run surf. csg,</u> ☒	
		<u>cement, test, run intermediate csg,</u>	
		<u>cement and test</u>	

(Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

4-25-79 Moved in Rotary Rig and RU.

4-26-79 Deepened cable tool hole from 87' to 388'. Ran 10 joints (392.8') 13 3/8"OD, 54.5#, 8RD, ST&C casing and set at 388' RTM. Cemented w/400 Sx Cl C w/2% CaCl. Plug down at 4:00 PM. Cement circulated.

4-27-79 After 18 hours WOC, tested casing and BOP with 700 psi for 30 min. OK.

5-02-79 Depth 4608' KB. Ran 110 joints (4610.65') of 24#, 28# and 32#* 8 5/8"OD, 8RD, ST&C casing and set at 4608' RTM. Cemented with 1430 Sx HLW w/12# Salt/Sx, 1/4# Flocele/Sx and 3# Gilsonite/Sx and 200 Sx Cl C w/2% CaCl. Plug down at 4:45 PM. Circulated 30 Sx cement.

5-03-79 After 18 hours WOC, tested BOP and 8 5/8" casing to 2000 psi for 30 min. OK.

* 24# - 2400.0'

28# - 1200.0'

32# - 1010.65'

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Peter T. Sander TITLE Engineer DATE 5-9-79

APPROVED BY Jerry Sexton TITLE Dist 1, Supv. DATE MAY 14 1979