

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease  
State ☒ Fee ☐  
5. State Oil & Gas Lease No.

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REOPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT - " (FORM C-101, FOR SUCH PROPOSALS.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER  
2. Name of Operator  
D.H. Hunt  
3. Address of Operator  
406 N. Big Spring Street, Midland, Texas 79701  
4. Location of Well  
UNIT LETTER A 660 FEET FROM THE North LINE AND 990 FEET FROM  
THE East LINE, SECTION 21 TOWNSHIP 12S RANGE 38E N.M.P.M.

7. Unit Agreement Name  
8. Farm or Lease Name  
Field State  
9. Well No.  
1  
10. Field and Pool, or Wildcat  
Wildcat

15. Elevation (Show whether DF, RT, CR, etc.)  
12. County  
Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12-11-80 Drilled 11" hole to 4543'. Ran 107 jts of 8-5/8" O.D., 32#, K-55 Casing. Set at 4543'. Cemented with 1740 sacks Halliburton Lite cement, containing 15# salt and 1/4# Flocele per sack, followed by 200 sacks Class "C" Neat cement. Cement circulated. 212 sacks to pit.

12-12-80 W.O.C. 18 hours. NU and Test BOP to 2000#. Drilled out 55' cement, Float, Shoe, and Plug. Commenced drilling 7-7/8" hole at 4543'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED O.V. Stuckey O.V. Stuckey TITLE District Engineer DATE 12-30-80

APPROVED BY Jerry Sexton TITLE \_\_\_\_\_ DATE \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY

JAN 02 1981