

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☒ OTHER-	7. Unit Agreement Name Duncan Unit
2. Name of Operator Harvey E. Yates Company	8. Farm or Lease Name
3. Address of Operator P. O. Box 1933, Roswell, New Mexico 88201	9. Well No. 2
4. Location of Well UNIT LETTER F, 1980 FEET FROM THE North LINE AND 1980 FEET FROM THE West LINE, SECTION 26 TOWNSHIP 13S RANGE 32E NMPM.	10. Field and Pool, or Wildcat Wildcat
11. Elevation (Show whether DF, RT, GR, etc.) 4019.6 GR	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

OTHER Squeeze Perfs 12330' - 12350'. Drill ☒

out sqz & retainer & recomple in Austin - Miss

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12/22/81 RUCU & MI rental equip. Blew well down & RU Knox Service to load tbq w/2% KCL wtr. ND tree & NU BOP. Unseat pkr & clean up hole w/2% KCL wtr. RD Knox Service. POH w/tbg. SDFN.

12/23/81 Fin POH w/tbg & pkr. RU Geo Vann & GIH w/Howco retainer. Set @ 12220'. RD Geo Vann. SIH w/stinger & 2 3/8" tbq. SDFN.

12/24/81 Fin GIH w/tbg. Stung into retainer @ 12220'. RU Halliburton to sqz perf's from 12,330' to 12,350' w/150 sx Class "H" plus .6% Halid 22-A & .4% CFR-2. Sqz to 4800#. Pull out retainer. Rev out 10 sx to pit (140 sx below retainer). RD Halliburton, POH. GIH w/4 5/8" bit, csg scraper, 4 DC's & 2 3/8" tbq. SDFN.

12/29/81 Strt drlg out on retainer @ 12215'. Drld to 12268'. SDFN.

12/30/81 Depth-12360', Progress-92', Operation-Drlg. Press tstd. Sqz perf's to 2000 psi. Held OK. SDFN.

12/31/81 Cont to drl out to 12450'. Tstd sqz perf's @ 12372' to 12380' @ 2000 psi. Held OK. SDFN.

1/1/82 POH w/drlg equip. GIH w/new bit & drlg equip. Strt back drlg, drld to 12554'. SDFN.

1/5/82 Resumed drlg retainer @ 14555'. Drld 2' to 14557'. SDFN.

1/7/82 Fin POH w/tbg. GIH w/cmt mill, csg scraper, 4 DC's & 2 3/8" tbq. Strt back drlg. Drld 20'. TD @ 12610'. Circ clean & SDFN.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Paul J. Sarda

TITLE Engineer

DATE 1/19/82

APPROVED BY

TITLE

DATE

JAN 22 1982

1/9/82 Cont. drlg cmt. Made 19' to 12,654'. SDFN.
1/10/82 Cont. drlg cmt. Made 25' to 12679'. SDFN.
1/12/82 RU Davis Tool. Tagged plug @ 12680'. Drld 20' to 12700'. Circ up clean. SDFN.
1/13/82 RU Davis tool, tag plug @ 12700, drld 23' to 12723', PU & Circ hole clean.
1/16/82 Cont to drl out cmt. Made 25'. TD @ 12745'. SDFN.

RECEIVED

JAN 21 1982